



March 23, 2001

Mr. Karl C. Wetherholt  
City Engineer, City of Gahanna  
200 S. Hamilton Rd.  
Gahanna, OH 43230

Dear Karl:

In response to your request for a schedule relating to the construction of our sites at Morse Rd, please be aware of the following:

1. Access is currently in place by way of paved road. The paved roadway will remain in place until the progress of construction no longer allows. However, before the paved road is removed, Triangle will have already constructed the stone base of our permanent entrance. This will insure access at all times.
2. We are requesting construction on all of the buildings outlined in yellow on the attached site map. Building construction starts just after grading is established by dirt contractor starting with concrete and plumbing which will give us a slab. Concrete construction will continue and framing will follow. Below is a schedule of these events.
3. As you can see by the schedule, framing will start with the clubhouse and Buildings 18 and 19, which are our smaller structures, prior to having our hydrants in. I met Patrick Holstein on-site to discuss our plans. He agreed that because of their size and location proximate to Morse Rd and active hydrants, he had no problem with our schedule.

If you need anything further from our office in order to obtain the waiver from City Council, please call me at 207-5329. Thank you for your assistance in this matter.

Very truly yours,

Mark Hammel

Acknowledged and Approved:

*Patrick S. Holstein*  
Patrick S. Holstein, ~~City Engineer~~ *Fire Prevention*

*Edward E. Corbett*  
Edward E. Corbett, Building Inspector

Date: \_\_\_\_\_

Date: 3-23-01