

2022 SIDEWALK MAINTENANCE PROGRAM SCHEDULE

DATE	DAY S	TASK
Permission to Bid & Resolution of Necessity		
Tuesday, February 21, 2023		Report to Clerk
Monday, February 27, 2023	6	Committee
Monday, March 6, 2023	7	1st Reading with Emergency & Waiver
PROPERTY OWNER NOTICE		
Tuesday, February 28, 2023	-6	Begin Marking Panels
Friday, March 10, 2023	10	Mailing of Notice of Defects/Completion of Marking Panels
Monday, April 10, 2023	31	Appeals Deadline
Monday, April 24, 2023	14	Opt Out Deadline
Friday, June 23, 2023	60	Opt Outs Complete (and Approved by City)
Wednesday, June 7, 2023	-16	Advertisement to Newspaper
Thursday, June 15, 2023	8	Advertisement 1 Published
Thursday, June 22, 2023	7	Advertisement 2 Published
Monday, June 26, 2023	4	Addendum Released
Thursday, June 29, 2023	3	Bid Opening
Permission to Award Bid		
Monday, July 3, 2023	4	Report to Clerk
Monday, July 10, 2023	7	Committee
Monday, July 17, 2023	7	1st Reading with Emergency & Waiver
Construction		
Monday, July 24, 2023	7	Pre-con
Monday, July 31, 2023	7	Construction Begins
Friday, October 27, 2023	88	Construction Substantial Completion
Council Levees Special Assessments		
Monday, January 8, 2024	73	Committee
Friday, January 12, 2024	4	Assessment Notice served to Residents
Monday, February 5, 2024	24	Public Hearing (to be scheduled by Council)
Monday, February 5, 2024	0	1st Reading
Monday, February 19, 2024	14	2nd Reading
Wednesday, March 6, 2024	16	Pay in Full Deadline
Wednesday, March 20, 2024	14	Clerk Certifies Assessments to Auditor