



W.E. STILSON
CONSULTING GROUP

Pride in the Details. Passion in our People.

CHANGE ORDER PROPOSAL REQUEST

Project: West Gahanna Sanitary Sewer Improvements, Phase 2
SA-944
To: Underground Utilities, Inc.
Mike Prenatt - Project Manager
Re: Phase 2 Revised Alignment

Proposal Request Number: 1
From (A/E): W.E. Stilson Consulting Group, LLC
Date: 11/05/2010
A/E Project Number: 10956.00
Contract For: City of Gahanna

Please submit an itemized proposal for changes in the Contact Sum and Contract Time for proposed modification to the Contact Documents described herein. Submit proposal within 7 days, or notify the A/E in writing of the date on which you anticipate submitting your proposal.

Description of Proposed Change:

Revised location of manholes and main sanitary sewer line along Cherry Road due to conflict with gas line.

Revised plans are attached

Please fill out attached change order form with revised unit pricing and total for the change order.

If no unit prices change, please let us know

Attachments: ☒ Revised Plans (pdf), Change Order Form

THIS IS NOT A CHANGE ORDER, A CONSTRUCTION CHANGE DIRECTIVE OR A DIRECTION TO PROCEED WITH THE WORK DESCRIBED IN THE PROPOSED MODIFICATIONS.

Requested by: James E. Decker, P.E.

Date: 11/5/10

Copies: ☒ Owner ☐ Consultants ☐ _____ ☐ _____ ☐ _____ ☐ _____ ☐ File

EXHIBIT A



W.E. STILSON
CONSULTING GROUP

CHANGE ORDER

Project: West Gahanna Sanitary Sewer Improvements, Phase 2

Change Order Number: 1

Imp. No: SA-944

From: Jamie Decker, P.E.

To: City of Gahanna

Date: November 5, 2010

Re: Realignment along Cherry Road due to gas line

Contract For: Underground Utilities, Inc.

You are authorized to perform the following item(s) of work as a modification to the Contract:

ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	TOTAL COST
301	BITUMINOUS AGREGATE BASE	100	TON		
304	AGGREGATE BASE	2	CU. YD.		
402	ASPHALT CONCRETE INTERMEDIATE COAT	25	TON		
404	ASPHALT CONCRETE SURFACE COAT	25	TON		
407	TACK COAT	30	GAL.		
604	STORM CATCH BASIN (TO BE REPLACED)	-1	EACH		
615	ROOF DRAIN	-70	L.F.		
604	STANDARD PRECAST MANHOLE	1	EACH		
653	TOPSOIL FURNISHED AND PLACED	-50	CU. YD.		
659	SEEDING AND MULCHING	-611	SQ. YD.		
901	8" SANITARY SEWER PIPE, WITH TYPE 1 BEDDING, WITH ITEM 911 COMPACTED BACKFILL	-552	L.F.		
901	8" SANITARY SEWER PIPE, WITH TYPE 1 BEDDING, WITH ITEM 912 COMPACTED GRANULAR MATERIAL	560	L.F.		
TOTAL					

NOT VALID UNTIL SIGNED BY THE OWNER, ENGINEER AND CONTRACTOR

Original Contract Sum \$ 442,553.00

Net change by previous authorized Change Orders \$ 0.00

The Contract Sum prior to this Change Order was \$ 442,553.00

The Contract Sum will be increased in the amount of: \$

The new Contract Sum including this Change Order will be: \$

The Contract Time will be unchanged

The Date of Substantial Completion as of the date of this Change Order therefore is **December 15, 2010.**

APPROVAL RECOMMENDED

OWNER APPROVAL

W.E. Stilson Consulting Group, LLC
Engineer

City of Gahanna
Owner

By: Jamie Decker, P.E.

Date

By: Jeff Feltz, P.E.

Date

CONTRACTOR ACCEPTANCE

Underground Utilities, Inc.
Contractor

By: Mike Prenatt

Date

Jeff Feltz

To: Jamie Decker
Subject: RE: West Gahanna Phase 2

From: Jamie Decker [mailto:jdecker@stilsonconsulting.com]
Sent: Monday, October 04, 2010 3:42 PM
To: Jeff Feltz
Subject: FW: West Gahanna Phase 2

Jeff,

See Mike Prenatt's email below. I spoke to him today about his costs. He said that his unit cost is basically staying close to the same. He said that he credited items, like tree removal, roof drain crossing, etc. However, he said he would have extra costs like curb replacement and he can't go down on his granular backfill price. This cost does include full pavement repair (6" of 301, and 1.5" of 402 and 1.5" of 404).

I asked him about his cost to remobilize if we postpone the project until next spring. He said he'll get back with us on that number. He also suggested that we could just keep the sanitary sewer line out of the road but hug the storm sewer. They would then replace the storm along this block. I haven't seen this cost work up, but he said it would be much cheaper than in the road.

Thanks,

Jamie Decker, P.E.
Project Engineer



Focus on the Details. Passion in our People.

355 East Campus View Blvd, Suite 250
Columbus, OH 43235
614-847-4670 (office)
614-847-1648 (fax)
www.stilsonconsulting.com

W.E. Stilson Consulting Group, LLC is not a successor to and has no relationship with Stilson and Associates, Inc.

From: Mike Prenatt [mailto:mprenatt@undergroundutilitiesinc.com]
Sent: Friday, October 01, 2010 9:11 AM
To: Jamie Decker
Subject: Re: West Gahanna Phase 2

Jamie, I went thru the proposed new layout. Based on my calculations, after the credits and adds, the net add to install in roadway would equal around \$71,399.00 I could be off a few dollars, but at least this would give you something to work with. Give me a call to discuss. Please let me know ASAP what your thinking. We do plan on mobilizing next week and getting the tree work done/take deliveries.

Thanks, Mike

| --- Original Message ---

From: Jamie Decker
To: 'Mike Prenatt'
Cc: 'Jeff Feltz'
Sent: Friday, September 24, 2010 2:39 PM
Subject: West Gahanna Phase 2

Mike,

I've attached a revised drawing of the Phase 2 plans as we have discussed. Please review the plans and look at what a change order for this would amount to.

Thanks,

Jamie Decker, P.E.
Project Engineer



Pride in the Details. Passion in our People.

355 East Campus View Blvd, Suite 250
Columbus, OH 43235
614-847-4670 (office)
614-847-1648 (fax)
www.stilsonconsulting.com

W.E. Stilson Consulting Group, LLC is not a successor to and has no relationship with Stilson and Associates, Inc.